

R203 Permit Messages For Permit (1859425-0)

Event ID	Inspection	Inspection Date	Status
Electrical Inspection			
713759	30 Day	9/20/2018	Pass
715265	Final	9/26/2018	Pass
708306	Rough underground for 16 platforms	9/10/2018	Pass
712625	Rough Chargers and Super Charges OK	9/19/2018	Pass
701139	Underground 2-5"c- New FPL pad to existing FPL pad. 7-4"c - New FPL pad to Service location. 8-3"c- from service location to auto transformers(qty. 4) 8-3"c from auto trans. to super chargers (qty.8) #2solid tinned cu -cad-weld connections connecting auto transformers and super chargers to service.	8/17/2018	Pass Partial
701663	Underground Continuation of 3" conduit from service center to west bank of chargers. MOP	8/21/2018	Pass Partial
703250	Underground Continuation of conduits to west end. 3" and 1". MOP	8/23/2018	Pass Partial
705094	Underground This is the balance of underground inspections. MOP	8/29/2018	Pass
712626	Underground underground was approved by Larry S. but was resulted as a rough	9/10/2018	Pass
Engineering Inspection			
716650	Final	10/1/2018	Pass
716652	Utilities Final	10/1/2018	Pass
Structural Inspection			
721014	Final	10/11/2018	Pass

721016 Final	10/11/2018	Pass
double the inspection		
721015 Final	10/11/2018	Pass
doubled the inspection		
708303 Foundation Steel	9/11/2018	Pass
705114 Slab Reinforcement	8/30/2018	Pass Partial
Partial on north 2 long pads, form ok-density cert. to be submitted and approved by Building dept. pour at own risk.		
719833 Slab Reinforcement	10/11/2018	Pass

Fire Inspection

716653 Fire Final	10/1/2018	Fail
Denied MJT		
<ol style="list-style-type: none"> 1. No Contractor on site. 2. Fire Department requires access to fenced enclosure. KNOX BOX REQUIRED for key and/or gate code. 3. If not installed, an "EMERGENCY SHUT OFF" sign is required at the disconnect. 		
719372 Fire Final	10/8/2018	Pass
Approved MJT		

Zoning Inspection

716646 Planning Landscape	10/1/2018	Pass
---------------------------	-----------	------