R203 Permit Messages For Permit (1859425-0)

Event ID	Inspection	Inspection Date	Status
Electrical Inspection			
713759	30 Day	9/20/2018	Pass
715265	Final	9/26/2018	Pass
708306	Rough	9/10/2018	Pass
	underground for 16 platforms		
712625	Rough	9/19/2018	Pass
	Chargers and Super Charges OK		
701139	Underground	8/17/2018	Pass Partial
	2-5"c- New FPL pad to existing FPL parto auto transformers(qty. 4) 8-3"c from connections connecting auto transformers	auto trans. to super chargers (qt	
701663	Underground	8/21/2018	Pass Partial
	Continuation of 3" conduit from service center to west bank of chargers. MOP		
703250	Underground	8/23/2018	Pass Partial
	Continuation of conduits to west end. 3" and 1". MOP		
705094	Underground	8/29/2018	Pass
	This is the balance of underground insp	pections. MOP	
712626	Underground	9/10/2018	Pass
	underground was approved by Larry S. but was resulted as a rough		
Engineering Inspection			
716650	Final	10/1/2018	Pass
716652	Utilities Final	10/1/2018	Pass
Structural Inspection			
721014	Final	10/11/2018	Pass

721016 Final 10/11/2018 Pass

double the inspection

721015 Final 10/11/2018 Pass

doubled the inspection

708303 Foundation Steel 9/11/2018 Pass

705114 Slab Reinforcement 8/30/2018 Pass Partial

Partial on north 2 long pads, form ok-density cert. to be submitted and approved by Building dept. pour at own

risk.

719833 Slab Reinforcement 10/11/2018 Pass

Fire Inspection

716653 Fire Final 10/1/2018 Fail

Denied MJT

- 1. No Contractor on site.
- 2. Fire Department requires access to fenced enclosure. **KNOX BOX REQUIRED** for key and/or gate code.
- **3.** If not installed, an **"EMERGENCY SHUT OFF"** sign is required at the disconnect.

719372 Fire Final 10/8/2018 Pass

Aprroved MJT

Zoning Inspection

716646 Planning Landscape 10/1/2018 Pass